

RELOCATION OF PUO NETWORKS



Page 2

In VEIKOU TBM Shaft, works for the diversion of the Φ900 dual water supply ducts of EYDAP (ATHENS WATER SUPPLY AND SEWERAGE COMPANY) and the diversion of the natural gas steel pipe network of a medium pressure of 19 bars are being continued.

Moreover, a new valve room was constructed, which was connected to the existing natural gas network.

TRAFFIC MODIFICATIONS

Page 3



Traffic modifications in Veikou Avenue.

Works for the implementation of the traffic deviation works along Veikou Avenue are being continued, for the construction of the shaft where one of the two TBMs will arrive, while traffic modifications have also commenced in DIKASTIRIA Station and signage has been installed.

ARCHAEOLOGICAL WORKS

Page 4



Archaeological section in NEAR EAST Shaft.



Archaeological works in FORMIONOS Shaft.



Archaeological works in KAISARIANI Station.

Archaeological works are being carried out by the Ephorates of Antiquities concerned in the following stations: ALSOS VEIKOU, GALATSI, ELIKONOS, KYPSELI, DIKASTIRIA, AKADIMIA, KOLONAKI, KAISARIANI, **PANEPISTIMIOUPOLI** and in VIVLIOTHIKI Shaft. In addition, archaeological works were completed without finds in FORMIONOS, **NEAR EAST and** DIKAIOSINIS Shafts.

WORKSITE INSTALLATIONS


Page 5

Worksite fencing has been installed in the worksites of ILISSIA, ZOGRAFOU and GOUDI Stations.
The worksite fencing was also installed in

DIKAIOSINIS and in VIVLIOTHIKI Shafts located in the Municipality of Athens.



Worksite fencing – VIVLIOTHIKI Shaft.



Worksite fencing - ZOGRAFOU Station.



Worksite fencing - DIKAIOSINIS Shaft.



KATEHAKI TBM SHAFT & GNA SHAFT

Page 6



Arrival of perforating equipment for the construction of anchors in KATEHAKI TBM Shaft.

The installation of the first and the second level of the anchors of the shaft has been completed in KATEHAKI TBM Shaft, while instruments for monitoring excavations and eventual displacements have been installed.

In GNA Shaft, works for the installation of the central worksite offices of the Contracting Joint Venture responsible for the construction of Line 4A are in progress. At the same time, works for the construction of the shaft have commenced.

Finally, building cranes in both shafts were successfully installed.


STRUCTURAL INVENTORY OF BUILDINGS AND STRUCTURES

Page 7

In view of protecting the existing structures, ATTIKO METRO S.A. has provided for in the Contract for the Construction of Line 4A the preparation of special designs where the subsoil, the density of buildings, the nature and the conditions of the structures in the entire zone of influence of the Project is taken into account.

To this end, it is necessary to proceed with the structural inventory of the buildings by specialized work crews of engineers, so as to record their condition and to ensure their protection and safety before works for the underground construction of Line 4A commence.

This procedure is in full progress also due to the assistance provided by the tenants of the buildings.



<u>Information note for the structural inventory of the buildings (see ATTIKO METRO S.A. webpage).</u>

ATTIKO METRO S.A.



LINE

A LANDMARK PROJECT BECAMES REAL!

www.ametro.gr/grammi4

NEWSLETTER LINE 4A

CONTRIBUTORS

• GENERAL EDITING - GRAPHIC DESIGN

Despoina Papastamatiou

• SCIENTIFIC EDITING

Sissi Voutiritsa, Mania Benissi, Despoina Papastamatiou

• FDITING

Mania Benissi, Despoina Papastamatiou

LINE 4_A PHOTOS

Savvas Spyridonos

Contact us on: 210-6792032, 210-6792060, 210-6792082 | E-mail: info@ametro.gr



MINISTRY OF INFRASTRUCTURE AND TRANSPORT





^{*}All photos used have been taken from the archives of AM (unless stated otherwise).

^{**}Cover page photo: Drilling of anchors in KATEHAKI TBM Shaft.